

KENYA FORESTRY RESEARCH INSTITUTE



Ref: KEFRI/AD/SD/VOL.XI/ (431)

8th NOVEMBER, 2021

TO ALL TENDERERS

Dear All,

CLARIFICATION No. 2

The Kenya Forestry Research Institute (KEFRI) makes the below listed clarifications to the tender advertised on MyGov. -www.mygov.go.ke – Issue No. 17/2021-2022 – which appeared on the Daily Nation Newspaper, Tuesday, 26th October, 2021.

TENDER NO: KEFRI/ONT/005/2021- 2022

TENDER TITLE: SUPPLY, INSTALLATION, TESTING AND COMMISSIONING OF
DATA CENTRE

CLARIFICATION No. 2 – CLARIFICATIONS RECEIVED FROM INTERESTED APPLICANTS/TENDERERS THROUGH EMAIL ADDRESS: tenders@kefri.org AS AT 8TH NOVEMBER 2021.

No	Bidders Question	Clarification
1.	Please clarify on the below: On design requirements page 93 you have requested for 2X 42U racks of dimensions 800mm X 1000mm yet on technical data page 104 you have requested for racks with 58 U Rackspace with DIMENSIONS in mm Width 1600 Height 2100 Depth 1000 Kindly clarify if these are two different types of racks?	Provide as per the Tender Document requirements
2.	On table 49 Structured cabling and associated accessories, theres a requirement for fibre accessories indicating provision for fibre works, yet on the BOQ there isn't any fibre cable quantity indicated. Kindly clarify if there is requirement for fibre pulling?	Provide as per the Tender Document requirements
3.	We have noted that cooling, fire suppression and detection have been confined to the smart racks alone and not in the data centre room. Kindly clarify if this is the case?	Provide as per the Tender Document requirements
4.	On table 66 electrical installation works, item 2.07 and 2.08 you have requested for Supply and install A/C circuits wired using 2x4mm ² +2.5mm ² ECC PVC insulated copper cables drawn in 25 mm diameter PVC heavy gauge conduits but excluding the 20 Amps DP switch. No 4 and Supply and install flush mounted 20Amps DP switch complete with a pilot lamp and as MK, CRABTREE or approved equivalent. No 4 indicating the need for wall mount cooling units. Yet the BOQ does not include the wall mount units. Kindly clarify.	Provide as per the Tender Document requirements.
5.	2.22 Supply and install recessed 6 way TPN distribution board incorporating an incomer MCB rated at 125A (without the MCBs) for Raw Power. The DB is to be as Merlin Gerlin / Hager or approved equivalent qty 13 Kindly clarify where their installation site since from the site visit we determined that only one will be required.	The quantity is 1 (one)

Firms owned by Youth, Women and Persons with Disabilities and registered under Access to Government Procurement Opportunities (AGPO) are encouraged to bid.

Late bids will be rejected.

Ngeny K. Tingos
Ag. Head of Supply Chain Management
For: DIRECTOR – KEFRI